
Mauna Loa Solar Observatory Observer's Log

Mon Jan 4 16:50:04 GMT 2016

Year: 16 Doy: 004

Observer: berkey

WEATHER COMMENT: berkey: Mon Jan 04 16:50:23 GMT 2016

Temp: 38.3f, Humidity: 6%, Pressure: 28.795in, Wind: 9mph from SW, Skies: Clear. Burr

___end___

GENERAL COMMENT BY berkey: Mon Jan 04 16:50:46 GMT 2016

Two tempoary webcam stations were setup north of the dome.

___end___

KCOR COMMENT BY berkey: Mon Jan 04 16:51:17 GMT 2016

Powering down kcor for construction activities.

___end___

GENERAL COMMENT BY waters: Tue Jan 05 01:49:06 GMT 2016

Observers arrived on site and prepared the dome for construction. Wrapped the spar in blankets, tarps, blankets and blankets. Ran out of clips, will acquire more in town and will either finish tomorrow or Wednesday.

Contractors came up to finish day ahead activities for tomorrow and are confident they can do the work in one day.

Electrical contractors started most of the dome roughen and finish the PSPT roughen. Tomorrow they will finish the upstairs roughen and start the downstairs roughen as well as the roughen from outside the building down to the lower buildings. In order to complete the downstairs roughen, everything against the walls should be moved away at least two feet. Either towards the center of the room or into the PSPT dome.

We have already moved some of the cabinets and shelving into the PSPT dome. Be careful when moving the stacking cabinet as it has a bad dolly.

Dave P. came up and did a visit. All in all, fun fun!

___end___