

## Southeast Corridor Track Repair Weekly Update

### SE Corridor Track Repair Update

<b>Date:</b>	8.30.2024	<b>Reported by:</b>	Dennis Hanson
<b>Time (military):</b>	0700	<b>Job Title:</b>	Manager, Light Rail MOW

**Work completed in the last week :**

This weekly report covers Saturday 8/24/2024-Friday 8/30/2024

In the last week, the Maintenance of Way (MOW) team installed 400' of rail in segment #55, County Line station to Lincoln station. The MOW team concurrently supported Goldschmidt, the Rail Grinding contractor working in the SE corridor, ultimately completing 26,481 feet of grinding to mitigate defects over the course of 8 shifts. There will be minimal work performed Saturday August 31 and Sunday September 1 this week due to a short work window and people power shortage on the weekends. Rail distribution, replacement and slow zone mitigation will continue Sunday September 1 primarily in segment #55, County Line to Lincoln station during the extended 11:00pm-5:00am work window.