

Southeast Corridor Track Repair Weekly Update

SE Corridor Track Repair Update

Date:	9.27.2024	Reported by:	Brian Farris
Time (military):	0750	Job Title:	General Superintendent, Light Rail MOW

Work completed in the last week :

This weekly report covers Saturday 9/21/2024-Friday 9/27/2024

In the last week, the Maintenance of Way (MOW) team welded rail joints in segment #55, County Line station to Lincoln Station. The team also staged 1360' of new rail for installation to segment #25 & 26 between Evans station and Oxford station in the Southwest corridor. There will be minimal work performed Saturday September 28 and Sunday September 29 this week due to a short work window and people power shortage on the weekends.

Rail distribution, replacement and slow zone mitigation will continue Sunday September 29 in multiple Southeast and Southwest segments during the extended 11:00pm-5:00am work window.