

NMFS Revised BiOp Schedule
Updated on June 11, 2019, distributed to the Federal Directors
Updated on June 12 to include mini-milestones in green for internal use

DATE	DESCRIPTION
June 3-14	Peer review and Reclamation/PWA review
June 5	-- Technical meeting—Shasta and Delta performance measures -- Directors' meeting to discuss performance measures
June 6	Directors' meeting to discuss: -- Conditions -- Schedule
June 7-10	-- NMFS BiOp review with Reclamation and PWAs at Cottage Way -- Revise PA/performance measures/conditions
June 10-14	NMFS: -- Draft/revise BiOp to incorporate revised PA/performance measures/conditions -- Drafting incidental take statement
June 11	BA revisions to NMFS
June 12	-- Effects analyses complete (including supplemental analyses, to the extent the supplemental PA is available) -- PWA comments due to Reclamation
June 13	-- ITS (Naseem is the lead): amount or extent of take, T&Cs compiled -- NMFS public draft BiOp review with Reclamation and PWAs
June 14	-- Integration and synthesis sections (Brian and Joe are leads) complete -- (All sections of the draft BiOp completed) -- Peer review and Reclamation/PWA review comments due to NMFS
June 17-23	-- NMFS staff make revisions in response to independent peer review and PWA review -- Internal revisions to ITS -- Branch Chief review and clearance
June 24-26	NMFS QA/QC review (ARA, Regional section 7, NOAA-GC) and comments/clearance
June 24	NMFS shares draft terms and conditions with Reclamation
June 25	Reclamation comments on the draft terms and conditions
June 26	Pens down COB
June 27-30	Address QA/QC comments, compile BiOp (including terms and conditions), final formatting for signature
June 30	Pre-call for rollout
July 1	Sign and issue final BiOp